Recreation/Senior Center + Memory Square Improvements

Project Update Presentation | March 21, 2017



Recreation/Senior Center + Memory Square Improvements

Project Update Presentation | March 21, 2017

Agenda

Recreation/Senior Center Design Update Memory Square Design Update Sustainable Opportunities Project Timeline

Recreation/Senior Center

Total parking spaces: 296 Parking ratio: 2.9/1000 VIA APPIA **Current parking ratio: 3.0/1000** Staff parking 0 **New entry** with drop-off **Pedestrian** walkway ' ADA parking **Recreation/Senior Center** 104,000 SF Maintenance **Shuttle and** bus drop-off zone **Existing tennis** Playground courts to remain Expanded parking Food truck area Food truck area **Outdoor patio** with sprayground **Recreation/Senior Center: Trail connections Site Plan**

Recreation/Senior Center: 1st Floor Plan



Recreation/Senior Center: 2nd Floor Plan


ADMINISTRATION AQUATIC

BUILDING SUPPORT

RESTROOM SENIOR CENTER

YOUTH


LOBBY / CIRCULATION LOCKER ROOM








Memory Square









Actions Promoting Sustainability

Actions Promoting Sustainability

Site



Protected and restored existing natural site area and minimize the site impact from construction.

Limited stormwater runoff and improved water quality in on-site flows

Native and adapted plant species will be specified to reduce irrigation requirements and minimize the need for chemical applications

Ample bike racks provided to encourage non-vehicular transit and connection to local and regional trail network Encourage multi-modal public transit by use of the shuttle system and bus transit.

Dedicated parking locations for alternative fuel vehicles and charging stations.

Minimize building and site light pollution by following dark sky guidelines and reducing nighttime lighting



Water Efficiency

Utilize water efficient plumbing fixtures reducing water use by 40%
Auto sensing lavatory faucets and shower fixtures
High-rate regenerative filter unit on pool reduces backwashing saving 1,000,000 gal/yr
Reduced irrigation water requirements by minimizing non-native and turf plantings





Highly insulated building envelope for increased energy efficiency

High performance low-e insulated glass for increased energy performance

High-efficiency HVAC systems utilizing VFD fans, heat pump supplement, and condensing reheat boilers

Demand control ventilation to modulate mechanical air flow to occupant load

High efficiency water heater

Automatic daylighting controls and occupancy sensors in low use areas

High efficiency LED light fixtures throughout, < 1 watt/sf target

Include fundamental building systems commissioning to ensure optimal energy operation

Actions Promoting Sustainability



Renewable Resources

Building roofs designed to accept photovoltaic solar panels, and the potential for a power/lease program Design add-alternate system for solar water preheat for pool and domestic water use. Purchase green power offset certificates to provide x% of the building's power usage



Materials

Incorporate recycled content building materials whenever appropriate including steel, concrete, rubber flooring, tile, plastic partitions and lockers, and many more.

Utilize regional recycling and composting collection network

Whenever possible, materials will be locally and/or regionally sourced to minimize transit fuel use & pollution. Maximize reuse of existing building, materials and equipment.



Indoor Environmental Quality

Indoor chemical and pollutant control through ventilation, and particulate filtering Low VOC paints, adhesives and coatings to improve indoor air quality No formaldehyde, or ISO blocking or insulation Non-CFC refrigerant systems

Increased ventilation effectiveness for fresher make-up air Daylight and views from a majority of occupied spaces



Construction and Post Occupancy

Follow a construction waste management plan and environmental control plan Employ a green custodial and maintenance operations plan with non-toxic cleaning materials and procedures Create a building sustainable education program website and descriptive signage.

Sustainable Analysis

Current Process


- Group 14 Engineering contracted for energy analysis
- Working within the Excel Energy design assist program
- Building baseline energy model to study alternatives
- Once complete, evaluate life-cycle cost and payback of the following alternatives
 - Solar photovoltaic (electrical energy)
 - Solar hot water preheat (domestic and pool water heating)
 - Micro-turbines
 - Geothermal ground source energy
 - Central plant hydronic heating and cooling

Next Steps

- Complete baseline energy model from schematic design docs
- Input Energy Options
- Develop construction cost estimates for energy options
- Create life-cycle cost comparison to guide efficiency measure decisions

Project Timeline

PLANNING AND DESIGN PROCESS



Overall Project Milestones

- January 2017 Public Presentation
- Spring 2017 Public Presentation
- Fall 2017 Public Presentation

Recreation/Senior Center Project Milestones

- Summer 2017 Recreation/Senior Center Construction Start
- Fall 2018 Recreation/Senior Center Construction Complete

Memory Square Project Milestones

- Fall 2017 Construction Start
- Spring 2018 Construction Complete

